



PRE DYNO CHECKLIST

If you do not want to read this, you are welcome to schedule a pre dyno inspection for around \$80

- 1 Wheel Lock key (if applicable)
- 2 Fluids topped off
- 3 Fuel tank topped off
- 4 Pre-Cat O2 sensor not seized
- 5 No fluid leaks
- 6 Coolant system bled and functioning
- 7 Have required cable to connect to ECU
- 8 Alternator functioning (if applicable)
- 9 New spark plugs gapped correctly
- 10 MAF, Turbo, Vacuum lines not cracked
- 11 Injectors functioning properly
- 12 Engine is grounded
- 13 Fuel and Turbo filters cleaned & installed correctly
- 14 Functioning brakes
- 15 Boost leak test performed
- 16 BOV not leaking
- 17 No C.E.L on
- 18 Oil in engine is fresh

***** If there are issues with your vehicle on arrival, you will be charged shop rate of \$100/hr*****